

PICOFLOW · DESIGN DECISION RECORD

PicoFlow TRL 2 review decisions

Open Hardware Portfolio · amishchadha.com

DOCUMENT CONTROL

Document ID	PCF-DDR-001	Version	0.1
Status	Draft	Date	2026-09-25
Author	Amish Chadha	License	CERN-OHL-S-2.0
Project TRL	TRL 3 Proof of concept		
Repository	github.com/BoujeeEnjinia1701/picoflow		
Source	docs/decisions/0001-trl2-review-decisions.md @ uncommitted		

REVISION HISTORY

Version	Date	Author	Change
0.1	2026-09-25	Amish Chadha	Record Amish's 2026-09-25 decisions on the TRL 2 review points

0001: TRL 2 review decisions

- **Date:** 2026-09-25
- **Status:** accepted (items D1 to D10); item O1 and the new TRL 3 items N1 to N5 remain proposed

■ Context

The TRL 2 review note (docs/REVIEW.md , session of 2026-09-25, /populate) listed 11 items marked "Proposed, awaiting Amish". On 2026-09-25 Amish reviewed the review points for every repo and wrote: "proceed with all of your recommendations across all batches. Make sure we don't proceed to TRL 4 on any of them." Every item that carried a recommendation is therefore decided as recommended. The item without a recommendation stays open.

The portfolio-wide decisions on the SwapCell interface do not apply: PicoFlow charges a 12 V household battery and does not use a SwapCell pack.

■ Options considered

Table 1. Items with a recommendation (numbers match the TRL 2 review note).

#	Item	Options	Recommendation
D1	Budget	(a) keep \$350 with a salvaged motor as baseline; (b) raise <code>budget_usd</code> to \$450; (c) keep \$350 and cut elsewhere	(b), with (a) documented as the low-cost variant
D2	Generator	A new low-speed BLDC; B salvaged washing machine motor; C e-bike hub motor	A for the prototype, with a mount that also accepts B
D3	Controller	A open-design MPPT and dump-load board; B off-the-shelf diversion controller	B for the first bench tests, A as the TRL 3 design
D4	Battery voltage	12 V; 24 V	12 V
D5	Runner material	PETG; glass-filled nylon; nylon from the start	PETG for the prototype, glass-filled nylon for field units
D6	Layout	Vertical shaft, generator on the lid; horizontal shaft	Vertical shaft
D7	Jets	Two; one	Two, with the option to close one in the dry season
D8	Penstock pipe class	Non-pressure drainage pipe with a slow-closing valve and a surge check; pressure pipe	Drainage pipe with a slow-closing valve and a surge check
D9	Problem wording in <code>project.yaml</code>	"few durable, repairable turbine options"; revert to "no simple turbine option"	Keep the new wording
D10	Turgo or propeller	Turgo, as in the pitch; propeller for sites well above 15 L/s	Turgo

■ Decision

- **D1.** Decided by Amish, 2026-09-25: go with recommendation. `budget_usd` is \$450. The salvaged washing machine motor is the documented low-cost variant (\$378.00 in PCF-CAL-001). The penstock and battery stay excluded from the kit budget. R15 now targets \$450.
- **D2.** Decided by Amish, 2026-09-25: go with recommendation. The reference build uses a new low-speed BLDC with an output shaft; the generator plate on four posts is meant to take a salvaged direct-drive motor as well.
- **D3.** Decided by Amish, 2026-09-25: go with recommendation. The open-design MPPT, dump-load and clamp board is the TRL 3 design. An off-the-shelf diversion controller is for the first bench tests only, which are TRL 4 work and on hold.
- **D4.** Decided by Amish, 2026-09-25: go with recommendation. 12 V battery with a buck converter.
- **D5.** Decided by Amish, 2026-09-25: go with recommendation. PETG for the prototype runner and glass-filled nylon for field units.
- **D6.** Decided by Amish, 2026-09-25: go with recommendation. Vertical shaft with the bearings and generator on the lid.
- **D7.** Decided by Amish, 2026-09-25: go with recommendation. Two jets, one may be closed in the dry season. At TRL 3 the jets are placed opposite each other so their radial forces cancel.
- **D8.** Decided by Amish, 2026-09-25: go with recommendation. Drainage-grade pipe is allowed with a slow-closing (multi-turn gate) valve. The surge check is in PCF-CAL-001 section 9 and is now requirement R17.
- **D9.** Decided by Amish, 2026-09-25: go with recommendation. The problem line in `project.yaml` and `README.md` keeps "few durable, repairable turbine options".
- **D10.** Decided by Amish, 2026-09-25: go with recommendation. The design stays a Turgo, as in the pitch.

The pitch line was not proposed for change and is unchanged.

Items that remain open (no recommendation was made, so they stay "Proposed, awaiting Amish"):

- **O1.** First site type, region and co-design partner, including confirmation of the target site type (streams of about 5 to 15 L/s, which suit a Turgo, rather than larger flows, which suit a propeller). Portfolio guidance is that community designs pick co-design partners per area later. Proposed, awaiting Amish.

New items raised at TRL 3 (not part of the 2026-09-25 decision; details in `docs/REVIEW.md`):

- **N1.** Design-point penstock: 125 mm instead of 110 mm for a 20 m run, which meets R3 and R5. Recommendation: 125 mm. Proposed, awaiting Amish.
- **N2.** R4 (30 W at 1.0 m): relax to 20 W or keep 30 W as not met. Recommendation: relax to 20 W. Proposed, awaiting Amish.
- **N3.** R2 at 1.0 m: state the range as 5 to 10 L/s at 1.0 m. Recommendation: yes. Proposed, awaiting Amish.
- **N4.** R14: confirm that the "turbine unit" excludes the manifold and valve (22.2 kg; 27.4 kg with them). Recommendation: confirm. Proposed, awaiting Amish.
- **N5.** R15: accept the \$2 margin or trim cost (for example a printed bearing housing). Recommendation: accept for now and firm up prices with quotes at TRL 4. Proposed, awaiting Amish.

■ Consequences

- PCF-REQ-001 v0.3: R15 targets \$450; R17 (penstock surge) added; R3, R4 and R5 now show not met by calculation.

- PCF-PRC-001 v0.3: design choices recorded as decided; numbers replaced by PCF-CAL-001; 90 mm branches, opposed jets, lowered frame, gate valve and hardware clamp added.
- PCF-PRB-001 v0.3: budget constraint and the battery voltage question updated.
- `project.yaml`: `budget_usd`: 450 ; TRL 3 evidence listed. TRL 4 stays on hold by Amish's instruction.